

Good Morning

The agreement from the Client to proceed with the piling was received and as we had the material and equipment on standby, we were able to start at short notice.

The good weather continues and is ideal for the work we are carrying out which benefits our progress so we can expect to have the piling works completed by 1<sup>st</sup> May 2026

As you will see we have done our utmost to keep material and plant in our site area and move it around rather than have numerous small deliveries, despite this as you are no doubt aware it has been necessary to deliver Concrete and clear Excavated Material at the same time we trust this has not caused too many traffic delays as we have always looked to arrange out of peak times.

As we complete the piling, we will clear away machinery and surplus materials to prepare the site for trimming the concrete piles and constructing the foundations.

As always please contact us if you wish to discuss any matters or meet on site?



Site area with Reinforcing Cages and Concrete Pump receiving Concrete from on road delivery.



On site view with off site Grab Lorry clearing excavated material to create space for further piles.



Piling in progress with standby digger clearing spoil as it arises to heaps.



Piling Rig viewed from off site.



Piling operation in progress with Grab Lorry clearing excavated material, operatives marshalling the operation.



Typical Pile bored 9.00 metres down into Oxford Clay with reinforcing in place ready for concreting.



Site Area Piling rig operating with Digger moving excavated material into reach of Grab Lorry.

